COMPLETION REPORT

Name of Work	:	CONSTRUCTION COMPOUND WALL AND OTHER DEVELOPMENT WORKS AT SHETTYHALLI SUB DIVISION OFFICE IN MALLASANDRA WARD NO.13
Sanctioned Estimate No. & Dt	:	
Head of Account which is Chargeable	:	P3316 Specil Develpmt work at Ward No 13,
Work Order No. & Dt	:	No BBMP/EE/ID/WO/000001/2018-19 Date 20-07-2018
Name of Contractor	:	SRI. GNANENDRA MURTHY M D
Time stipulated for completion of work	:	180 Day's
Delay in execution of work	:	–
Measurement recorded in	:	M.B. No. 1904
Check measurement of the Asst.	:	M.B. No. 1904 Page No. 190316 to 190322
Asst. Exe. Eng. / Exe. Eng	:	Page No. 190316 to 190322
Name of the Office / Official	:	
incharge of the work	:	
a) Asst. Engineer		Sidda Rajegowda AE
b) Asst. Exe. Engineer		Kumarappa. H. AEE

Sanctioned estimated amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
4626009	4607890	–	18119 –

1) Certified that the above work has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINEER

ASST. EXECUTIVE ENGINEER
Asst. Executive Engineer
Project Sub Division-1
Dasarahalli Zone,
Bruhat Bengaluru Mahanagara Palike
SUB DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE

ACCOUNTS SUPTD. (

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರ ಯೋಜನಾ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ದಾಸರಹಳ್ಳಿ ವಲಯ

Scanned by CamScanner